



CORRIGENDUM No.6

Corrigendum no. 6 dated 02.03.2023

EOI.No: RailTel/SR/SC/Mktg/DCG_ICG-Eoi-Civil-Non-IT dt. 09-02-2023

Expression of Interest (Eoi) for Selection of Partner from its **Empanelled Business Associates(BA)/ Business Partners (BP)** for DC-Civil and Non-IT for Ministry of Defence(MOD) File no. IT/3002/DCG/Dir(Systems)-dt :03-11-2022 "REQUEST FOR TECHNICAL AND COMMERCIAL PROPOSAL FOR 'DIGITAL COAST GUARD (DCG)'PROJECT INCLUDING CORE IT INFRASTRUCTURE FOR ICG (DATA CENTRE, DISASTER RECOVERY DATA CENTRE, NEAR LINE DATA CENTRE, PAN ICG MPLS/ VSAT CONNECTIVITY) AND ERP PAKCAGE 'SAFAL' COMPRISING SURFACE & AVIATION OPS LOGISTIC, FINANCE AND HUMAN RESOURCE MANAGEMENT MODULES" as per the description and specifications. Scope of work related to Civil Infrastructure and Non-IT components of the MOD's RFP in this EOI.

This Corrigendum is issued for changes in Clauses for EMD Amount, Payment Terms and Extension of Bid Submission Date.

I Extension of Bid Submission Date. Revised Bid Submission Dates are as below:

a)	Last date for submission of Bids against EOI	04th March ,2023 at 15:00 hours
b)	Opening of Bids received against EOI	04th March ,2023 at 15:30 hours

II As per clause 7.1 of EOI, the EMD value is revised as below -

Sno.	Project/Tender Value	Existing EMD Clause		Revised EMD Clause
		Final EMD Amount to be submitted by the Bidder	Token EoI-EMD to be submitted by bidder along with EoI	Final EMD Amount to be submitted by the Bidder along with EOI
1	Upto Rs.200Cr	1% of value of the Project	Rs.5Lakhs	Rs.25 Lakhs
2	Beyond Rs.200Cr	Rs.2Cr	Rs.10Lakhs	

III As per clause 14 of EOI, the Payment terms are revised and tabulated below -

SI	Activity	Payment terms as per DCG RFP	Bidder Requested payment terms for participation in EOI	Revised Payment Terms for Participation in EOI
2.1	Signing of Contract	10% of the base contract price against APBG of equivalent amount	10 % of base contract price as advance along with purchase order	No Payment would be made at this stage
2.2	On submission of Project report (PR) and Project PERT Chart.	5% of the base contract price against APBG of equivalent amount	5% of the base contract price	
2.3	Civil Works			
2.3.1	Completion of design certification by uptime. Submission of contract copy for civil works. Commencement of civil works.	10% of the cost of civil works against APBG of equivalent amount	10% of the cost of civil works	

2.3.2	Completion of excavation for foundation, PCC works in foundation upto plinth beam. Submit application for necessary certification/ clearance for under ground fuel storage tank. (aa) Data Centre (ab) DRDC (ac) NLDC	(aa) 15% of the cost of civil works of DC (ab) 15% of the cost of civil works of DRDC (ac) 15% of the cost of civil works of NLDC All against APBG of equivalent amount. APBG is to be returned on pro-rata basis on delivery of each lot batch.	(aa) 15% of the cost of civil works of DC (ab) 15% of the cost of civil works of DRDC (ac) 15% of the cost of civil works of NLDC All payments on pro-rata basis	Payment Terms will be stage wise on back-to-back basis as defined in DCG RFP. However, In place of APBG, Retention Money @ 3% of respective milestone/activity completed value will be retained from running account Bills as well as Final Bill of the Contract till Full Retention Money is recovered and would be released after 3 months from the date of Go-live or after receipt of the corresponding payment from end Customer. (Applicable on Sl. 2.2 & 2.3)
2.3.3	RCC columns upto roof level including lintel beam and roof casting of first floor. (aa) DC (ab) DRDC (ac) NLDC	(aa) 10% of the cost of civil works of DC (ab) 10% of the cost of civil works of DRDC (ac) 10% of the cost of civil works of NLDC All against APBG of equivalent amount. APBG is to be returned on pro-rata basis on delivery of each lot batch.	(aa) 10% of the cost of civil works of DC (ab) 10% of the cost of civil works of DRDC (ac) 10% of the cost of civil works of NLDC All payments on pro-rata basis	
2.3.4	RCC columns upto roof level including lintel beam and roof casting of second floor including roof treatment. (aa) DC (ab) DRDC (ac). NLDC	(aa) 10% of the cost of civil works of DC (ab) 10% of the cost of civil works of DRDC (ac) 10% of the cost of civil works of NLDC All against APBG of equivalent amount. APBG is to be returned on pro-rata basis on delivery of each lot batch.	(aa) 10% of the cost of civil works of DC (ab) 10% of the cost of civil works of DRDC (ac) 10% of the cost of civil works of NLDC All payments on pro-rata basis	

2.3.5	Complete internal wiring and plumbing works. Complete plastering (internal and external) and flooring works. (aa) DC (ab) DRDC (ac). NLDC	(aa) 10% of the cost of civil works of DC (ab) 10% of the cost of civil works of DRDC (ac) 10% of the cost of civil works of NLDC All against APBG of equivalent amount. APBG is to be returned on pro-rata basis on delivery of each lot batch.	(aa) 10% of the cost of civil works of DC (ab) 10% of the cost of civil works of DRDC (ac) 10% of the cost of civil works of NLDC All payments on pro-rata basis	
2.3.6	Complete joinery works (carpentry). Certification/ clearances for underground fuel storage tank obtained. (aa) DC (ab) DRDC (ac) NLDC	(aa) 5% of the cost of civil works of DC (ab) 5% of the cost of civil works of DRDC (ac) 5% of the cost of civil works of NLDC All against APBG of equivalent amount. APBG is to be returned on pro-rata basis on delivery of each lot batch.	(aa) 10% of the cost of civil works of DC (ab) 10% of the cost of civil works of DRDC (ac) 10% of the cost of civil works of NLDC. All payments on pro-rata basis	
2.3.7	Completion of finishing works (Painting, distempering etc.) including power backup and cooling of IT and non IT area (aa) DC (ab) DRDC (ac) NLDC	(aa) 5% of the cost of civil works of DC (ab) 5% of the cost of civil works of DRDC (ac) 5% of the cost of civil works of NLDC All against APBG of equivalent amount. APBG is to be returned on pro-rata basis on delivery of each lot batch.	(aa) 5% of the cost of civil works of DC (ab) 5% of the cost of civil works of DRDC (ac) 5% of the cost of civil works of NLDC All payments on pro-rata basis	

2.3.8	Completion of sanitary and electrical fitting and internal furnishing (creation of office space, common areas, provisioning of furniture's and desktop computers) of non-IT area (aa) DC (ab) DRDC (ac) NLDC	(aa) 5% of the cost of civil works of DC and 100% cost of the furniture's and desktop computers of non-IT area of DC. (ab) 5% of the cost of civil works of DRDC and 100% cost of the furniture's and desktop computers of non-IT area of DRDC. (ac) 5% of the cost of civil works of DC and 100% cost of the furniture's and desktop computers of non-IT area of NLDC. All against APBG of equivalent amount. APBG is to be returned on pro-rata basis on delivery of each lot batch.	(aa) 5% of the cost of civil works of DC and 100% cost of the furniture's and desktop computers of non-IT area of DC. (ab) 5% of the cost of civil works of DRDC and 100% cost of the furniture's and desktop computers of non-IT area of DRDC. (ac) 5% of the cost of civil works of DC and 100% cost of the furniture's and desktop computers of non-IT area of NLDC. All payments on pro-rata basis	
2.3.9	Completion of construction certification by uptime. Completion of LEEDS certification for Green Building Norms. Final acceptance by ICG (aa) DC (ab) DRDC (ac) NLDC	(aa) 5% of the cost of civil works of DC (ab) 5% of the cost of civil works of DRDC (ac) 5% of the cost of civil works of NLDC All against APBG of equivalent amount. APBG is to be returned on pro-rata basis on delivery of each lot batch.	(aa) 5% of the cost of civil works of DC (ab) 5% of the cost of civil works of DRDC (ac) 5% of the cost of civil works of NLDC. All payments on pro-rata basis	
2.8	Certifications			
2.8.1	Completion of Design Certification by uptime	100% lump sum cost of concerned uptime certification charges on submission of relevant certificates	100% lump sum cost of concerned uptime certification charges on submission of relevant certificates	No change. 100% lump sum cost of concerned uptime certification charges on submission of relevant certificates
2.8.2	Construction monitoring and completion of commissioning of data center certification by uptime.			

2.8.3	Completion of construction readiness and construction certification by uptime.			
2.8.4	Completion of pre-operation and operation certification by uptime.			
2.9	<u>Final Acceptance and Go-live:</u> Submit all licenses and codes in respect of solutions deployed in DC, DRDC & NLDC. Submit all Audit reports and certificates. Signing off project acceptance certificate. Project Commissioning. Final Go-live.	Balance 10% of the cost of civil works	Balance 5% of the cost of civil works	No change. Balance 10% of the cost of civil works
2.10	On-Site Manpower	25% of annual charges on quarterly basis post final go-live	25% of annual charges on quarterly basis in advance post final go-live	No change. 25% of annual charges on quarterly basis post final go-live
2.11	AIAMC Charges	25% of AIAMC charges on quarterly basis post completion of two years warranty	25% of AIAMC charges on quarterly basis in advance post completion of two years warranty	No change. 25% of AIAMC charges on quarterly basis post completion of two years warranty

All other terms, conditions and clauses remain same as mentioned EOI/Corrigenda/ addenda issued from time to time.

RailTel Corporation of India Ltd
(A Mini-Ratna PSU under Ministry of Railways)
RailTel Southern Region Office
1-10-39, 6A, 6th floor, Gumidelli Towers
Begumpet Airport road, Opp.Shoppers Stop,
Begumpet – 500016
Tel : +91-40-27788000
Fax: +91-40-27820682